

Oaktree Construction Limited

Traffic Management Plan

Site Location: Former Brewery, High Street, Pontardawe

Principal Contractor : Oaktree Construction, Glynmeirch Farm, Tyn Y Pant Road, Pontardawe, Swansea, SA8 3EN.

Client : Mr Lee Davies, Tyn-y-Coedcae House, Lon y Wern, Pontardawe, Swansea, SA8 3BL

Introduction

During the construction phase materials, equipment and personnel will require movement to and from the site. This Traffic Management Plan describes how these movements will be managed to ensure the safety of the public and other road users in the area together with the safety of the workforce

Transport and Deliveries

Vehicles arriving and departing the site will do so via Church Street, Altycham Drive and James Street A swept path analysis shows that HGVs will be able access the site using this route.

Site Access

Extreme care will be exercised when plant is entering and exiting the site. Haulage drivers will communicate in advance of arrival with the Site Manager in order that the site gates are open and banksman is in place to avoid queuing and delays on entering the site and inconvenience to pedestrians and other road users. No deliveries or removals between 8.15am – 9.15am and 2.30pm – 3.45pm.

The site access will be manned using suitably experienced operatives, responsible for ensuring that conflict does not occur between vehicles accessing and exiting the site and other road users

Transport movements will be co-ordinated to avoid peak traffic times and the school run.

Transport Management

The Site Manager will be responsible for ensuring transport movements within and to and from the site are managed effectively, reducing traffic volumes and unnecessary disruption to the existing highway network. The site Manager will be the single point contact for all drivers approaching the site.

The volume of construction traffic will be kept to a minimum, the busiest period with regard to traffic will be the excavation to reduced level where we will have 3 lorries taking 5 loads each per day, throughout the rest of the construction we anticipate a maximum of three deliveries per day and many days having no deliveries.

EMERGENCY CONTACT TELEPHONE NUMBERS:

Oaktree SITE/PROJECT MANAGER: 07890480275

Off Site Traffic Management & Signage

All signing placed on the highway will be safely maintained and erected in accordance with the requirements of Safety at Street Works and Road Works a Code of Practice.

On Site Traffic Management & Signage

Vehicles will use hazard lights when operating on site and reversing sounders.

Hazard vests are mandatory by all personnel on site including visitors,

Banksman will be utilised to control vehicle movements at site especially when vehicles are manoeuvring and reversing

Conclusions

Vehicles arriving and departing the site will do so via the car park and High Street It is considered that the proposed traffic routes and access to the site are capable of accommodating the traffic requirements of the construction phase without a significant impact on the surrounding community
