

Landscape Specification & Management Plan

For

Parc y Dderwen - Phase 6

Prepared By



On Behalf of

Morganstone

October 2019
(Updated November 2019)

CONTENTS:

PROGRAMME & SOFT LANDSCAPE SPECIFICATION	2-7
LANDSCAPE MANAGEMENT PLAN	8-10

PROGRAMME:

All soft landscape works shall be implemented during the first planting season post practical completion.

SOFT LANDSCAPE SPECIFICATION:

Generally

All works shall be carried out in accordance with BS4428:1989, Code for General Landscape Operations.

Clearance

Any significant clearance of vegetation shall take place between September and March so as to avoid the bird nesting season.

Soil

Soil resources are easily damaged by being stripped or moved when wet. Consequently, all topsoil should be stripped when dry (in the summer months) for re-use in landscape areas.

Stripped soils to be stored in bunds no more than 2 m high, and kept grassed and free from construction traffic until required for reuse.

Topsoil depths to be 150mm for grass areas over 150mm of subsoil with a minimum 300mm overall rooting depth, 300mm for shrub planting over 300mm of subsoil with a 600mm overall rooting depth and 300mm for trees over 600mm of subsoil with a 900mm overall rooting depth.

Existing topsoil on site should be checked by a site monitoring soil scientist and reconditioned where necessary.

Spread subsoil and in situ compacted subsoil should be loosened/ripped after replacement to remove compaction and maximise aeration and drainage. De-compaction to be performed with a tined ripper pulled by an earth-mover or excavator, undertaken when soils are sufficiently dry to be friable.

Any imported soils to be approved for use by a suitably qualified soil scientist.

Fallow Cultivation

The contractor shall by cultivation or other approved means allow for suppressing all weed growth on all areas which lie fallow whilst awaiting suitable weather or the right season for planting or seeding.

Cultivation

On newly topsoiled areas or on undisturbed areas where depth of not less than 300mm of topsoil exists after clearing all vegetation, beds shall be dug by hand or cultivated by machine to a minimum depth of 300mm breaking down all lumps and leaving the surface level with a medium tilth. All weeds and debris shall be collected and removed from site.

Nursery Stock

All stock must comply with BS3936 (Nursery Stock).

- Top growth shall be typical of the variety and well branched, except for varieties normally grown with a single stem.
- Roots shall be in balance with the size of plant and sufficiently fibrous and developed.
- All containers must be weed free.

- All plants must be fully hardened off prior to planting where protective growing techniques have been used.

All root-balled and containerised tree stock to be supplied in accordance with BS: 8545:2014.

Season

All trees, shrubs and ground cover plants shall be planted during suitable weather between October and April. However, containerised material may be planted between May and October. Planting shall not be carried out when the ground is waterlogged, frozen or snow covered.

Planting Trees

No tree shall be accepted for planting until it has been shown by inspection at the nursery and on delivery to be compliant with Table 1, p.21, BS 8545:2014. The project landscape architect and contractor shall liaise with the LPA to confirm compliance and the landscape architect shall provide update reports to the LPA on successful completion of each stage of landscaping.

Preparation of trees for planting: remove any ropes, wrappings, tree frames, etc., where used for protection of tree in transit and temporary storage. Remove any dead, diseased or broken branches. Shorten any unusually long branches by one third.

Tree pit sizes: Twice the root-ball diameter at their opening but no deeper than the root-ball.

Excavate tree pits to specified size and roughen pit sides. Do not disturb the pit base.

Enrich Topsoil backfill with slow release fertiliser (Sierrablén tablets or similar approved).

Backfill under and around rootballs in 150-250mm layers firmly consolidated to eliminate air pockets. Make allowance for settlement in the thickness of the final layer which should not be consolidated.

Watering: water whole area of the tree pits thoroughly upon completion of backfilling but delay watering if there is risk of frost within 24 hours.

Tree pit to be mulched with 50-75mm of hard wood bark chips tapered to 25mm towards base of stem. Mulched area to be not less than 2 square metres.

Wherever practicable, mulch circles should be to 1.2m radius, but where this is not available in one direction the mulch circle should increase in whatever area is available. So, in a 2m verge, increase the lengthways extent of mulching to 1.40m radius, ensuring the mulch tapers to 25mm over the root-ball and to 20mm at the edge of highways.

Planting shrubs & groundcover (Open ground and containerised).

All plants shall be planted at the same depth as previously grown; care being taken to avoid damaging the root system. Sufficient soil shall be taken out of the planting station to enable the roots to be fully spread, packing them round with fine soil before firmly heeling in. The roots of balled trees or shrubs shall not be disturbed during planting.

Mulching

On completion of planting the shrub beds shall be mulched with 50mm depth of ornamental bark mulch. Mulch shall only be applied when the soil is moist.

Ground Preparation of Grassed Areas.

All topsoiled areas to be grassed (150mm deep) shall be cleared of weeds and rubbish then rotovated to a depth of 100mm incorporating pre-seeding fertiliser at 0.06kg/sqm and raked out or harrowed to produce a fine seed bed tilth approximately 25 mm deep and lightly consolidated with an approved roller. Stones over 35mm in diameter shall be removed to a tip.

The tilth shall be kept fine and free from weeds during any fallow period prior to sowing seed/turfing.

All areas for grass shall be finely graded during cultivation to remove all minor hollows or ridges, such operations being carried out when the soil is dry and friable. The final finished surface shall have a smooth and even fall or gently rolling curve between the finished level and the boundary of the areas. The contractor shall ensure that a minimum depth of 150mm of topsoil is left on all parts after completion of grading.

Unless otherwise stated finished levels of grassed areas shall be 30mm above adjoining paving or kerb levels, 150mm below the damp-proof course of adjoining buildings and not more than 75mm above previous soil levels adjoining trees and shrubs. Levels shall be arranged to give gentle falls for drainage and any ponding developing after completion of the cultivation shall be made good.

Turfing

All supplied turf shall be to BS 3969 and free from undesirable grasses and weeds.

Turf to be laid with the minimum possible delay after lifting. If delay occurs, turf is to be laid out on topsoil and kept moist. Deliveries to be arranged so as to avoid need for excessive stacking. Maximum stacking height: 1m. Do not use dried out or deteriorated turf.

Do not lay turf when persistent cold or drying winds are likely to occur or soil is frost bound, waterlogged or excessively dry.

For a working access planks are to be placed on previously laid turf. Do not walk on prepared bed or newly laid turf.

Turf to be laid with broken joints, well butted up. Do not stretch turf. Whole turfs to be laid to edges of grassed areas and trimmed to a true line. To adjust ground levels, rake out high spots and infill hollows with fine soil.

To consolidate turf firm lightly and evenly with wooden beaters as laying proceeds to ensure full contact with the substrate. Do not use rollers.

Thoroughly water completed turf immediately after laying. Check by lifting a corner of turf that water has penetrated to the soil below.

The contractor shall make good, at his own expense, all areas of turf which fail to establish, other than areas where failure is due to vandalism.

When the grass has grown 50mm high the areas will be lightly rolled in two directions with a roller not exceeding 0.25 tonne.

LANDSCAPE MANAGEMENT PLAN:

Management Responsibilities

Tensar Wall – Relevant landowners to the south of the site

Private Amenity space – Residents

Other landscape areas – Landscape contractor (first 2 years) then Coastal Housing in perpetuity.

On completion of the development, the management of landscape areas at the site (excluding rear gardens and the Tensar wall) will be undertaken by a suitably qualified contractor to be appointed by the site operator for a period of 24 months (defects liability period). Following this period, Coastal Housing will take over the management of all landscape areas (excluding rear gardens and the Tensar wall) in perpetuity. A minimum of 18 site visits, spread throughout the year to suit the season are expected. All Management will be undertaken in accordance with the specification contained herein.

Landscape Management Specification

All planted areas are to be maintained in a weed free condition. If, within a period of five years from the date of planting, any trees or plants are removed, uprooted or destroyed or die, (or becomes, in the opinion of the local planning authority, seriously damaged or defective), another tree or plant at the size of that originally planted shall be planted at the same place, unless the local planning authority gives its written consent to any variation.

The contractor shall eradicate weed growth within planted and seeded areas either by manual, mechanical or chemical means. Perennial weeds must be treated with glyphosate or another approved product. The use of residual herbicide is not permitted.

All relevant Acts of Parliament and the manufacturer's instructions concerning the handling, use and storage of chemicals must be followed at all times. Chemical

containers and other contaminated equipment must be cleared from the site after each day's work.

Newly Planted Trees

All root-balled and containerised tree planting aftercare must be in accordance with BS: 8545:2014. Any necessary formative pruning to tree planting must be carried out in accordance with BS: 3998:2010.

Mulching squares / circles to be maintained for at least three years post planting.

Check stakes and ties and adjust to allow for growth and movement and replace any broken or defective items. Stakes and ties for tree planting must be removed after no more than three growing seasons. If anchorage has not been achieved by this stage trees are to be replaced following identification of reasons for failure. Prior to replacement the identified reasons are to be addressed and re-planting specification to be agreed with Cardiff County Council. Any sockets at base of tree stems caused by movements to be filled with fine soil.

Any dead twigs or water shoots occurring on the clear stems of newly planted trees shall be removed and disposed of by the contractor.

Minor settlement of newly planted tree pits to be made good by topping up with fine topsoil to grade in with surrounding levels.

For 24 months following practical completion all trees are to be watered at least 5 times during the growing season commencing in May, and thereafter as appropriate, to thoroughly wet the tree pits throughout their full depth. In the third and subsequent years trees should be watered during extended dry periods only (March through to October).

Newly Planted Shrubs & Groundcover

Shrub bed areas shall be maintained as bare earth and kept free from weed growth, litter and rubbish at all times. Any shrubs overhanging pedestrian routes or adjacent grassed areas are to be pruned back during the appropriate season and arisings removed from site.

Pruning of ornamental shrubs should be done to encourage healthy and bushy growth and promote desirable ornamental features, e.g. flowers, fruit, autumn colour, stem colour.

All shrub beds to be treated with a slow release fertilizer, as chosen by the landscape maintenance contractor, in March or April. Treatment to be undertaken on an annual basis as per the manufacturer's instructions.

Mulch to be maintained at a 50mm thickness. Any weeds growing on, or within, the mulch to be removed by hand weeding and taken off site.

Grass Areas:

Ornamental grassed areas are to be regularly cut in accordance with BS 7370-3, table 3 to maintain a healthy sward 35-50mm in height. Grass to be trimmed neatly around obstructions. Smooth flowing curves of edges with adjacent shrub areas to be left neat and in a weed free condition