

		EXPLORATORY HOLE PHOTOGRAPHS		Remarks Machine excavated trial pit from GL to 1.70m. No groundwater encountered. 1 soakaway testing cycle in accordance with BRE365 was completed. Backfilled with arisings.		Exploratory Hole
						TP108
Project	Afan Valley Adventure Resort	Easting	286056.32	Equipment	13 tonne tracked excavator	Sheet 2 of 2
Client	Wildfox Resorts - Afan Valley	Northing	195514.79	Method	TP	
Project No	G22033	Level	289.73 mAOD	Termination Reason	Terminated at scheduled depth	



TP108 Face B

		TRIAL PIT EXPLORATORY HOLE LOG					Exploratory Hole Progress by Time			Exploratory Hole			
							Date and Time		Depth	Water Depth	TP109		
							27/06/2022 14:30 27/06/2022 14:47		0.00 1.60	Dry			
Project	Afan Valley Adventure Resort			Equipment	13 tonne tracked excavator			Sheet 1 of 1					
Client	Wildfox Resorts - Afan Valley			Method	TP			Scale	1:20				
Project No	G22033	Level	278.27 mAOD	Orientation		90 degrees		Logged	SC				
Easting	286268.57	Northing	195612.34	Length		2.20		Checked	AP				
Termination Reason		Terminated at scheduled depth			Width		0.75						
Samples	Sampling and Testing Depths	Insitu Testing and Depth Related Remarks		Depth (Thickness)	Level (mAOD)	Legend	Description		Scale	Backfill			
2 D	0.80 - 0.90			0.00 (0.10) 0.10	278.17		Dark brown soft slightly sandy organic SILT with abundant rootlets. (TOPSOIL)						
				Orangish brown sandy gravelly CLAY. Sand is medium to coarse. Gravel is subangular fine to coarse sandstone. (Weathered RHONDDA MEMBER)									
1 B	1.00 - 1.30			(0.40)	277.77		Greyish brown with rare black sandy very clayey subangular fine to coarse GRAVEL of sandstone and rare coal. Sand is fine to medium. (Weathered RHONDDA MEMBER)		0.50				
				0.50									
				(1.10)	276.67		End of Exploratory Hole at 1.60m		1.00				
									1.50				
									2.00				
									2.50				
									3.00				
									3.50				
									4.00				
Weather	Dry	Trial Pit Excavation Onsite Layout					Water Strikes						
Shoring	None						Date and Time		Strike	Rising to	Time	Remarks	
Stability	Stable												
Remarks Machine excavated trial pit from GL to 1.60m. No groundwater encountered. 3 soakaway testing cycles in accordance with BRE365 was completed. Backfilled with arisings.													

		EXPLORATORY HOLE PHOTOGRAPHS		Remarks Machine excavated trial pit from GL to 1.60m. No groundwater encountered. 3 soakaway testing cycles in accordance with BRE365 was completed. Backfilled with arisings.		Exploratory Hole
						TP109
Project	Afan Valley Adventure Resort	Easting	286268.57	Equipment	13 tonne tracked excavator	Sheet 1 of 2
Client	Wildfox Resorts - Afan Valley	Northing	195612.34	Method	TP	
Project No	G22033	Level	278.27 mAOD	Termination Reason	Terminated at scheduled depth	



TP109 Face A



TP109 Spoil