VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR INN - CIMLA | Sheet: 2 of 2

Rig: C6 XP | Crew: M. COUL-D. SIMPSON | Date: 2-12-25

Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
AJ25	0-0-3	OVERBURDEN	AB33	0-0-3	OVERBURDEN
	0-3-12-50	SANDSTONE		0-3-10-0	SANDSTONE
	12-50-14-50	SOFT COAL		10-0-12-0	SOFT
	14-50-16-0	MUDSTONE		12-0-13-0	SOLID - POOR RETURNS
		2m CASING			2m CASING
AI26	0-0-3	OVERBURDEN			
	0-3-12-40	SANDSTONE			
	12-40-14-40	SOFT			
	14-40-16-0	SOLID - POOR RETURNS			
		2m CASING			
AC32	0-0-3	OVERBURDEN			
	0-3-10-40	SANDSTONE			
	10-40-12-40	SOFT COAL			
	12-40-14-0	MUDSTONE - POOR RETURNS			
		2m CASING			

Casing/Water Level Details

BH	Casing		Water			Totals	BH	Drill	Case	Install
	Dia	Depth	Strike	Rise	Sealed					
						Today	4	59-0	8-0	
						Previous	164	2,141-50	328-0	
						To Date	168	2,200-50	336-0	

I confirm this is a true record.
Van Elle operative name C. HARRISON
Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED
Dated 2-12-25

Client's Name BLUEFIELD
Client's position SM
Signature
Dated 2/12/25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR INN - CIMLA			Sheet: 1 of 2		
Rig: C6XP	Crew: M. COUR - D. SIMPSON		Date: 3-12-25		
Hours on Site:			Travelling Time:		
BH	**Depth**	**Strata Description**	**BH**	**Depth**	**Strata Description**
AC34	0-0-3	OVERBURDEN	AF33	0-0-3	OVERBURDEN
	0-3-10-0	SANDSTONE		0-3-10-20	SANDSTONE
	10-0-12-0	SOFT COAL - GROUT TRACES		10-20-12-20	SOFT COAL - GROUT
	12-0-13-0	MUDSTONE		12-20-14-0	MUDSTONE
		2M CASING			2M CASING
AD33	0-0-3	OVERBURDEN	AR32	0-0-3	OVERBURDEN
	0-3-10-20	SANDSTONE		0-3-10-40	SANDSTONE
	10-20-12-20	COAL		10-40-12-60	SOFT COAL
	12-20-14-0	MUDSTONE		12-60-14-0	MUDSTONE
		2M CASING			2M CASING
AR34	0-0-3	OVERBURDEN	AC35	0-0-3	OVERBURDEN
	0-3-10-10	SANDSTONE	REDRILL	0-3-9-70	SANDSTONE
	10-10-12-10	SOFT COAL - GROUT TRACES		9-70-11-70	SOFT COAL
	12-10-14-0	MUDSTONE - POOR RETURNS		11-70-13-0	MUDSTONE - POOR RETURNS
		2M CASING			2M CASING

Casing/Water Level Details

BH	Casing		Water			Totals	BH	Drill	Case	Install
	Dia	Depth	Strike	Rise	Sealed	Today	6	82-0	12-0	
						Previous	168	2,200-50	336-0	
						To Date	174	2,282-50	348-0	

I confirm this is a true record.
Van Elle operative name C. HENDERSON
Drill hole Nos. checked Yes ☑ No ☐
Hole Depth checked Yes ☑ No ☐
SIGNED C.
Dated 3-12-25

Client's Name Bluefield
Client's position SM
Signature
Dated 3.12.25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUPTON HALL - CIMLA | Sheet: 2 of 2

Rig: C6XP | Crew: M. COULTON . SIMPSON | Date: 3-12-25

Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
Y33	0-0-5	OVERBURDEN	AG31	0-0-4	OVERBURDEN
R	0-5-8-0	SANDSTONE	R	0-4-11-0	SANDSTONE
	8-0-10-0	SOFT COAL		11-0-13-0	COAL - GROUT TRACES
	10-0-11-0	MUDSTONE - POOR RETURNS		13-0-14-0	MUDSTONE
		2m CASING			2m CASING
W33	0-0-6	OVERBURDEN	AG29	0-0-3	OVERBURDEN
R	0-6-7-80	SANDSTONE	R	0-3-11-60	SANDSTONE
13°	7-80-9-90	SOFT COAL		11-60-13-60	COAL
2m 0	9-90-11-0	MUDSTONE - POOR RETURNS		13-60-15-0	MUDSTONE
		2m CASING			2m CASING
W31	0-0-5	OVERBURDEN	AK	0-0-5	OVERBURDEN
R	0-5-8-0	SANDSTONE	27	0-5-12-50	SANDSTONE
	8-0-10-0	COAL	R	12-50-14-70	SOFT COAL
	10-0-11-0	MUDSTONE	25°	14-70-16-0	MUDSTONE - POOR RETURNS
		2m CASING	6m 0		2m CASING

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	6	78-0	12-0	
Previous	174	2,282-50	348-0	
To Date	180	2,360-50	360-0	

I confirm this is a true record.
Van Elle operative name C. HENDERSON

Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED C. Henderson
Dated 3-12-25

Client's Name Bluefield
Client's position SM
Signature N Read
Dated 3.12.25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR IND - CIMLA | Sheet: 1 of 2

Rig: C6XP | Crew: M. COVE - D. SIMPSON | Date: 4-12-25

Hours on Site:

Travelling Time:

BH	Depth	Strata Description
AE27	0-0-3	OVERBURDEN
R	0-3-12-10	SANDSTONE
	12-10-14-10	COAL
	14-10-16-0	MUDSTONE - POOR RETURNS
		2M CASING
AE15	0-0-4	OVERBURDEN
13°	0-4-13-0	SANDSTONE
3M O	13-0-15-0	COAL
R	15-0-16-0	MUDSTONE
		2M CASING
AE17	0-0-3	OVERBURDEN
R	0-3-12-80	SANDSTONE
	12-80-14-80	COAL
	14-80-16-0	MUDSTONE
		2M CASING

BH	Depth	Strata Description
AC15	0-0-5	OVERBURDEN
13°	0-5-13-10	SANDSTONE
3M O	13-10-15-10	COAL
R	15-10-17-0	MUDSTONE
		2M CASING
AM23	0-0-4	OVERBURDEN
24°	0-4-12-80	SANDSTONE
6M O	12-80-14-80	COAL
	14-90-16-0	MUDSTONE
		2M CASING
AA15	0-0-4	OVERBURDEN
17°	0-4-12-80	SANDSTONE
4M O	12-80-14-80	COAL
	14-80-16-0	MUDSTONE

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	6	97-0	12-0	
Previous	180	2,360-50	360-0	
To Date	186	2,457-50	372-0	

I confirm this is a true record.
Van Elle operative name C. HANSON

Drill hole Nos. checked Yes ☒ No ☐

Hole Depth checked Yes ☒ No ☐

SIGNED

Dated 4-12-25

Client's Name

Client's position

Signature

Dated

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUPTON HALL - CIMLA | Sheet: 2 of 2
Rig: C6XP | Crew: M. COLE - J. SIMPSON | Date: 4-12-25
Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
Q21	0-0-4	OVERBURDEN	Q25	0-0-3	OVERBURDEN
R	0-4-6-60	SANDSTONE	R	0-3-7-60	SANDSTONE
	6-60-8-60	COAL		7-60-9-60	COAL
	8-60-10-0	MUDSTONE		9-60-11-0	MUDSTONE
		2m CASING			2m CASING
Q23	0-0-5	OVERBURDEN	S25	0-0-3	OVERBURDEN
R	0-5-6-40	SANDSTONE	R	0-3-7-80	SANDSTONE
	6-40-8-40	COAL		7-80-9-80	SOFT COAL & GRIT BANDS
	8-40-10-0	MUDSTONE		9-80-11-0	MUDSTONE
		2m CASING			2m CASING
Q23	0-0-3	OVERBURDEN	S27	0-0-3	OVERBURDEN
	0-3-8-50	SANDSTONE	R	0-3-7-60	SANDSTONE
	8-50-10-50	SOFT COAL		7-60-9-60	SOFT COAL
	10-50-12-0	MUDSTONE - POOR RETURNS		9-60-11-0	MUDSTONE
		2m CASING			2m CASING

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	6	65-0	12-0	
Previous	186	2,457-50	372-0	
To Date	192	2,522-50	384-0	

I confirm this is a true record.
Van Elle operative name C. HANSON
Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED C. Hanson
Dated 4-12-25

Client's Name
Client's position
Signature
Dated

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUPTON INN - CIMLA | Sheet: 1 of 2
Rig: C6XP | Crew: M. COURT D. SIMPSON | Date: 5-12-25
Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
R25	0-0-3	OVERBURDEN	R25	0-0-3	OVERBURDEN
	0-3-7-50	SANDSTONE		0-3-8-10	SANDSTONE
	7-50-9-50	SOFT		8-10-10-10	SOFT
	9-50-11-0	SOLID - POOR RETURNS		10-10-12-0	MUDSTONE - POOR RETURNS
		2m CASING			2m CASING
S26	0-0-3	OVERBURDEN	U26	0-0-3	OVERBURDEN
	0-3-7-60	SANDSTONE		0-3-8-0	SANDSTONE
	7-60-9-60	SOFT COAL - GHOST TRACES		8-0-10-0	SOFT - GHOST TRACES
	9-60-11-0	MUDSTONE - POOR RETURNS		10-0-11-0	MUDSTONE - POOR RETURNS
		2m CASING			2m CASING
S24	0-0-3	OVERBURDEN	V25	0-0-3	OVERBURDEN
	0-3-8-0	SANDSTONE		0-3-8-10	SANDSTONE
	8-0-10-0	SOFT COAL		8-10-10-10	SOFT - GHOST TRACES
	10-0-11-0	MUDSTONE		10-10-12-0	MUDSTONE - POOR RETURNS
		2m CASING			2m CASING

Casing/Water Level Details

BH	Casing		Water			Totals	BH	Drill	Case	Install
	Dia	Depth	Strike	Rise	Sealed	Today	6	68-0	12-0	
						Previous	192	2,522-50	384-0	
						To Date	198	2,590-50	396-0	

I confirm this is a true record.
Van Elle operative name C. HENDERSON
Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED C. H
Dated 5-12-25

Client's Name Gary King
Client's position Project manager
Signature G King
Dated 8.12.25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR INN-CIMLA			Sheet: 2 of 2		
Rig: C6XP	Crew: M·COUK-J)·SIMPSON		Date: 5-12-25		
Hours on Site:			Travelling Time:		

BH	Depth	Strata Description	BH	Depth	Strata Description
U24	0-0-3	OVERBURD)RD			
	0-3-8-30	SAN)STONE			
	8-30-10-30	SOFT			
	10-30-12-0	SOLID)-POOR RETURNS			
		2M CASING			

Casing/Water Level Details

BH	Casing		Water			Totals	BH	Drill	Case	Install
	Dia	Depth	Strike	Rise	Sealed					
						Today	1	12-0	2-0	
						Previous	198	2,590-50	396-0	
						To Date	199	2,602-50	398-0	

I confirm this is a true record.
Van Elle operative name C. HARRISON
Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED
Dated 5-12-25

Client's Name Gary King
Client's position Project manager
Signature G King
Dated 8.12.25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR INN - CIMLA | Sheet: 1 of 1

Rig: C6XP | Crew: M. COVEY). SIMPSON | Date: 8-12-25

Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
W24	0-0-3	OVERBURDEN	X25	0-0-3	OVERBURDEN
	0-3-10-30	SANDSTONE		0-3-10-10	SANDSTONE
	10-30-12-30	SOFT - GROUT TRACES		10-10-12-10	SOFT
	12-30-14-0	MUDSTONE - POOR RETURNS		12-10-14-0	SOLID - POOR RETURNS
		2m CASING			2m CASING
Y24	0-0-3	OVERBURDEN	Z25	0-0-3	OVERBURDEN
	0-3-10-50	SANDSTONE		0-3-10-30	SANDSTONE
	10-50-12-50	SOFT COAL		10-30-12-30	SOFT COAL
	12-50-14-0	MUDSTONE		12-30-14-0	MUDSTONE
		2m CASING			2m CASING
AA24	0-0-3	OVERBURDEN	AB25	0-0-3	OVERBURDEN
	0-3-10-50	SANDSTONE		0-3-10-80	SANDSTONE
	10-50-12-50	SOFT		10-80-12-80	SOFT COAL
	12-50-14-0	SOLID - POOR RETURNS		12-80-14-0	MUDSTONE
		2m CASING			2m CASING

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	6	84-0	12-0	
Previous	199	2,602-50	398-0	
To Date	205	2,686-50	410-0	

I confirm this is a true record.
Van Elle operative name C. HENSON

Drill hole Nos. checked Yes ☑ No ☐
Hole Depth checked Yes ☑ No ☐
SIGNED C. Henson
Dated 8-12-25

Client's Name Gary Hay
Client's position Project Manager
Signature G Hay
Dated 9.12.25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR INN - CIMLA | Sheet: 1 of 2

Rig: C6XP | Crew: M. COLE - J. SIMPSON | Date: 9-12-25

Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
W26	0-0-3	OVERBURDEN	Z27	0-0-3	OVERBURDEN
	0-3-9-80	SANDSTONE		0-3-10-0	SANDSTONE
	9-80-11-80	SOFT - GROUT TRACES		10-0-12-0	SOFT - POOR RETURNS
	11-80-13-0	MUDSTONE		12-0-13-0	SOLID - POOR RETURNS
		2m CASING			2m CASING
Y26	0-0-3	OVERBURDEN	Y28	0-0-3	OVERBURDEN
	0-3-10-0	SANDSTONE		0-3-10-20	SANDSTONE
	10-0-12-0	SOFT COAL		10-20-12-20	SOFT - GROUT
	12-0-13-0	MUDSTONE		12-20-14-0	MUDSTONE
		2m CASING			2m CASING
AA26	0-0-3	OVERBURDEN	AA28	0-0-3	OVERBURDEN
	0-3-10-30	SANDSTONE		0-3-9-80	SANDSTONE
	10-30-12-30	SOFT - GROUT - COAL TRACES		9-80-11-80	SOFT - COAL TRACES
	12-30-14-0	MUDSTONE		11-80-13-0	MUDSTONE
		2m CASING			2m CASING

Casing/Water Level Details

BH	Casing		Water			Totals	BH	Drill	Case	Install
	Dia	Depth	Strike	Rise	Sealed					
						Today	6	80-0	12-0	
						Previous	205	2686-50	410-0	
						To Date	211	2,766-50	422-0	

I confirm this is a true record.
Van Elle operative name C. HERRON
Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED
Dated 9-12-25

Client's Name
Client's position
Signature
Dated

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TWYON INN - CIMLA | Sheet: 2 of 2

Rig: COXP | Crew: M. COUE - D. SIMPSON | Date: 9-12-25

Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
AA30	0-0-3	OVERBURDEN	T/H	0-0-3	OVERBURDEN
	0-3-9-40	SANDSTONE	2	0-3-13-40	SANDSTONE
	9-40-11-40	SOFT - COAL STREAKS	AH23	13-40-15-40	SOFT - COAL STREAKS
	11-40-13-0	MUDSTONE		15-40-17-0	MUDSTONE
		2m CASING			2m CASING
U29	0-0-4	OVERBURDEN	T/H3	0-0-4	OVERBURDEN
R	0-4-8-0	SANDSTONE	AC24	0-4-11-30	SANDSTONE
	8-0-10-0	SOFT COAL		11-30-13-30	SOFT COAL
	10-0-11-0	MUDSTONE		13-30-15-0	MUDSTONE
		2m CASING			2m CASING
T/H	0-0-3	OVERBURDEN	T/H4	0-0-4	OVERBURDEN
1	0-3-10-50	SANDSTONE	AC22	0-4-11-70	SANDSTONE
AC30	10-50-12-50	COAL		11-70-13-70	COAL
	12-50-14-0	MUDSTONE		13-70-15-0	MUDSTONE
		2m CASING			2m CASING

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	6	85-0	12-0	
Previous	211	2,766-50	422-0	
To Date	217	2,851-50	434-0	

I confirm this is a true record.
Van Elle operative name C. HARRISON

Drill hole Nos. checked Yes ☑ No ☐
Hole Depth checked Yes ☑ No ☐
SIGNED
Dated 9-12-25

Client's Name
Client's position
Signature
Dated

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TWIDDY FARM - CIMLA | Sheet: 1 of 2
Rig: C6XP | Crew: M. COLE - D. SIMPSON | Date: 10-12-25
Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
AB18	0-0-3	OVERBURDEN	W9	0-0-7	OVERBURDEN
T/H5	03-12-60	SANDSTONE	R	0-7-9-70	SANDSTONE
	12-60-14-60	SOFT COAL		9-70-11-70	SOFT COAL
	14-60-16-0	MUDSTONE		11-70-13-0	MUDSTONE - POOR RETURNS
		2m CASING			2m CASING
O12	0-0-1	OVERBURDEN	N19	0-0-4	OVERBURDEN
	0-1-12-50	SANDSTONE	T/H6	0-4-4-30	SANDSTONE
	12-50-14-50	SOFT		4-30-6-30	SOFT
	14-50-16-0	MUDSTONE - POOR RETURNS		6-30-8-0	SAND - NO RETURNS
		2m CASING			2m CASING
P13	0-0-1	OVERBURDEN	X27	0-0-2	OVERBURDEN
	0-1-12-60	SANDSTONE		0-2-9-60	SANDSTONE
	12-60-14-60	SOFT		9-60-11-60	SOFT
	14-60-16-0	MUDSTONE - POOR RETURNS		11-60-13-0	SAND - POOR RETURNS
		2m CASING			2m CASING

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	6	82-0	12-0	
Previous	217	2,851-50	434-0	
To Date	223	2,933-50	446-0	

I confirm this is a true record.
Van Elle operative name: C. HENDERSON
Drill hole Nos. checked: Yes ☑ No ☐
Hole Depth checked: Yes ☑ No ☐
SIGNED: C
Dated: 10-12-25

Client's Name:
Client's position:
Signature:
Dated:

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Kirkby Lane, Pinxton, Nottinghamshire NG16 6JA
Telephone: (01773) 580580 Fax: (01773) 862100
Website: www.van-elle.co.uk E-mail: info@van-elle.co.uk

Open Hole Drillers Log

Site: TUDOR INN - CIMLA | Sheet: 2 of 2

Rig: C6XP | Crew: M. COLE - D. SIMPSON | Date: 10-12-25

Hours on Site: | Travelling Time:

BH	Depth	Strata Description	BH	Depth	Strata Description
F7	0-1-30	OVERBURDEN			
T/H	1-30-6-30	SANDSTONE			
7	6-30-8-20	SOFT			
	8-20-10-0	MUDSTONE - POOR RETURNS			
		2m CASING			
P10	0-0-4	OVERBURDEN			
T/H8	0-4-12-0	SANDSTONE			
MOVED	12-0-14-0	SOFT - POOR RETURNS			
FROM	14-0-15-0	MUDSTONE - POOR RETURNS			
P9		2m CASING			
	M23 DOUBLE BOOKED				
	20-11-25 - FINAL TOTAL 224				

Casing/Water Level Details

BH	Casing		Water		
	Dia	Depth	Strike	Rise	Sealed

Totals	BH	Drill	Case	Install
Today	2	25-0	4-0	
Previous	223	2,933-50	446-0	
To Date	225	2,958-50	450-0	

I confirm this is a true record.
Van Elle operative name C. HALLIDAY
Drill hole Nos. checked Yes ☒ No ☐
Hole Depth checked Yes ☒ No ☐
SIGNED
Dated 10-12-25

Client's Name
Client's position
Signature
Dated

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

13-11-25

DAILY & ACCUMULATIVE GROUTING RETURN

Job No. 250176-03 Client RHYD CONSULTANTS. Site Address TUDOR INN

CIMLA - NEATH

HOLE REF.	DEPTH (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL
AM23	AK21	AK23	COAL	FULL	0-06	0-540		
AK25	AK27	AE15	"	"	0-06	0-540		
AE17	AE19	AE21	"	"	0-06	0-540		
AE23	AE25	AE27	"	"	0-06	0-540		
AG25	AG27	AA15	"	"	0-06	0-540		
AC15	AC17	AC19	"	"	0-06	0-540		
AG23			SOFT	FULL	0-03	0-270		
AI23			"	"	0-04	0-360		
AG21		STILL	TAKING		0-5	4-50		
AI21		"	"	"	0-3	2-70		
AI25		"	"	"	0-5	4-50		
20	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT		1-730	15-570		
—	PREVIOUS TOTAL		PREVIOUS TOTAL		—	—		
20	TOTAL TODATE		TOTAL GROUTING		1-730	15-570		

	CEMENT	PFA	SAND	PEA GRAVEL
Today's Deliveries	—	28-160		
Previous Deliveries	6-0	—		
Total Deliveries	6-0	28-160		
Total Used	1-730	15-570		
Stock on Site	4-270	12-590		

OPERATIVES ON SITE

C. HENDERSON A. PHELPS
S. BELL A. CLYDE
M. COLE T.

REMARKS

P-F-A-74633-28-160T

I CONFIRM THIS IS A TRUE RECORD
VAN ELLE OPERATIVE SIGNATURE

C. [signature]

CLIENTS SIGNATURE

DATE 14-11-25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

14-11-25

DAILY & ACCUMULATIVE GROUTING RETURN

Job No. 250176-03 Client ..... INSULTANTS ..... Site Address ..... TUDOR INN .....

..... GIMLA - HEATH .....

HOLE REF.	DEPTH (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL
AC21	AA17	AA19	COAL	FULL	0-06	0-540		
AI-25			SOFT	FULL	0-5	4-50		
AG21			"	"	0-3	2-70		
AI21		STILL	TAKING		0-4	3-60		
5	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT		1-260	11-34		
20	PREVIOUS TOTAL		PREVIOUS TOTAL		1-730	15-570		
25	TOTAL TODATE		TOTAL GROUTING		2-990	26-910		

	CEMENT	PFA	SAND	PEA GRAVEL
Today's Deliveries	/	/		
Previous Deliveries	6-0	28-160		
Total Deliveries	6-0	28-160		
Total Used	2-990	26-910		
Stock on Site	3-010	1-250		

OPERATIVES ON SITE

SAME AS 13-11-25

REMARKS

NO GAS DETECTED

I CONFIRM THIS IS A TRUE RECORD
VAN ELLE OPERATIVE SIGNATURE

..... C K .....

CLIENTS SIGNATURE

..... H Read .....

DATE ..... 14-11-25 .....

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

19-11-25

DAILY & ACCUMULATIVE GROUTING RETURN

Job No. 250176-03 Client ..RHYD CONSULTANTS... Site Address ..TWDN INN..

..CIMLA - NEATH..

HOLE REF.	DEPTH (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL
AG29	AC29	AC31	COAL	FULL	0-06	0-540		
AE29	AA31	AC27	"	"	0-06	0-540		
Y33	Y31	Y29	"	"	0-06	0-540		
W33	W31	AC25	"	"	0-06	0-540		
AI21			SOFT	FULL	0-4	3-60		
AG31			"	"	0-2	1-8		
AE31		BROKEN GROUND		FULL	0-1	0-9		
AC35		"	"	"	0-1	0-9		
AE35		"	"	"	0-1	0-9		
W29			SOFT	FULL	0-4	3-60		
AA27			"	"	0-3	2-70		
AC33		STILL TAKING			0-5	4-5		
AE33		"	"		0-5	4-5		
19	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT		2-840	25-560		
25	PREVIOUS TOTAL		PREVIOUS TOTAL		2-990	26-910		
44	TOTAL TODATE		TOTAL GROUTING		5-830	52-470		

	CEMENT	PFA	SAND	PEA GRAVEL
Today's Deliveries	9-0	56-140		
Previous Deliveries	6-0	28-160		
Total Deliveries	15-0	84-30		
Total Used	5-830	52-470		
Stock on Site	9-170	31-830		

OPERATIVES ON SITE

C. HENDERSON M. COLE
I. MITCHINSON P. ELSHAFFIE
T. LIGHT

REMARKS

4- CUBES TAKEN
RF-A-74736
RF-A-74681

I CONFIRM THIS IS A TRUE RECORD
VAN ELLE OPERATIVE SIGNATURE

..C. K..

CLIENTS SIGNATURE

..M Head..

DATE ..19-11-25..

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

20-11-25

DAILY & ACCUMULATIVE GROUTING RETURN

Job No. 250176-03 Client NHD CONSULTANTS Site Address TUDOR INN

CIMLA- NEATH

HOLE REF.	DEPTH (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL
AA21	AA23	AC23	COAL	FULL	0-06	0-540		
U29	U27	S27	"	"	0-06	0-540		
AE33			SOFT	FULL	0-5	4-5		
AC33			"	"	0-5	4-5		
Y27		STILL	TAKING		0-3	2-70		
AA29		"	"		0-2	1-80		
8	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT		1-620	14-580		
44	PREVIOUS TOTAL		PREVIOUS TOTAL		5-830	52-470		
52	TOTAL TODATE		TOTAL GROUTING		7-450	67-050		

	CEMENT	PFA	SAND	PEA GRAVEL
Today's Deliveries	—	56-70		
Previous Deliveries	—	84-30		
Total Deliveries	15-0	141-0		
Total Used	7-450	67-050		
Stock on Site	7-550	73-950		

OPERATIVES ON SITE

SAME AS 19-11-25

REMARKS

R-F-A -74756
R-F-A-74742

I CONFIRM THIS IS A TRUE RECORD
VAN ELLE OPERATIVE SIGNATURE

C. [signature]

CLIENTS SIGNATURE

DATE 20-11-25

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

24-11-25

DAILY & ACCUMULATIVE GROUTING RETURN

Job No. 250176-03 Client RH-D CONSULTANTS Site Address TUDOR INN

CIMLA - NEATH

HOLE REF.	DEPTH (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL
Y24	Y19	U21			0-06	0-540		
U23	S19	S21			0-06	0-540		
S23	W27				0-04	0-~~540~~ 360		
AA29		BACKED GROUND		FULL	0-2	1-8		
Y27		"	"	"	0-2	1-8		
W23			SOFT	FULL	0-1	0-9		
Y23			"	"	0-2	1-8		
S25		STILL	TAKING		0-1	0-9		
U25		"	"		0-1	0-9		
W25		"	"		0-2	1-8		
Y25		"	"		0-1	0-9		
AA25		"	"		0-1	0-9		
12	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT		1-460	13-140		
52	PREVIOUS TOTAL		PREVIOUS TOTAL		7-450	67-050		
64	TOTAL TODATE		TOTAL GROUTING		8-910	80-190		

	CEMENT	PFA	SAND	PEA GRAVEL
Today's Deliveries	—	—		
Previous Deliveries	—	—		
Total Deliveries	15-0	141-0		
Total Used	8-910	80-190		
Stock on Site	6-09	60-810		

OPERATIVES ON SITE

C. HENDERSON P. ELSBARRIER
L. TAILOR D. LOWRISON
D. SIMPSON

REMARKS

OPC - F 259-10-9T

I CONFIRM THIS IS A TRUE RECORD
VAN ELLE OPERATIVE SIGNATURE

C. L

CLIENTS SIGNATURE

DATE 24-11-25